TIME EXTENSION PROPOSAL

Sl.No	Item	Description
1	Name of the Work	Improvements to RCC drain & covering slab at Kailashnagar cross Rabada 5th & 6th, CO-15 T. Dasarahalli
2	Estimate Cost	Rs 5000000=00
3	Work Code	015-18-000005
4	Job Code	-do-
5	A.S No.	EE/DD/AS/125/16-17-dt 16/10/17
6	T.S No	CE/D2/TS/226/16-17-dt 24/10/17
7	Work Order/Agreement No	BBMP/EE/DD/WO/75/2017-18
8	Tender Premium	N/A
9	Stipulated Time for completion of Work	90 days.
10	Targeted Monthly progress	-do-
11	Progrees Achived Till date	26-03-2018
12	Reasons for Delay	In the above spot-UGD & Sanit duct work is ongoing & the work is delayed
13	Time Extension Requested	40 days.
14	Assistant Executive Engineer's Recommendation	✓
15	Executive Engineer's Recommendation	✓
16	Superintending Executive Engineer's Recommendation	N/A
17	Chief Engineers Recommendation	N/A
18	Time Extension Granted	✓
19	Conditions imposed if any	

Asst. Engineer,
Ward no. 15

Asst. Executive Engineer,
Sub Division
ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬೆಂಗಳೂರು

Executive Engineer,
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57